

Grantee: South Carolina

Grant: B-16-DL-45-0001

April 1, 2020 thru June 30, 2020 Performance Report

Grant Number: B-16-DL-45-0001	Obligation Date:	Award Date:
Grantee Name: South Carolina	Contract End Date:	Review by HUD: Reviewed and Approved
Grant Award Amount: \$95,086,000.00	Grant Status: Active	QPR Contact: No QPR Contact Found
LOCCS Authorized Amount: \$95,086,000.00	Estimated PI/RL Funds:	
Total Budget: \$95,086,000.00		

Disasters:

Declaration Number

FEMA-4286-SC

Narratives

Disaster Damage:

Hurricane Matthew made landfall near McClellanville, a small fishing community in Charleston County, as a category one hurricane on October 8, 2016. Neighborhoods were left in ruins as the storm cut a path of destruction through South Carolina. A large portion of South Carolina was under a State of Emergency for the second time in as many years. Wind damage from the storm demolished homes across the coastal counties of the State. Entire neighborhoods were underwater over forty miles inland. 833,000 homes were without electricity. 400,000 people evacuated from their homes in advance of the storm. Despite this, four South Carolina residents lost their lives. Hundreds more lost their homes.

Recovery Needs:

The Unmet Needs Assessment must evaluate the three core aspects of recovery – housing, infrastructure, and economic development. The preliminary estimated impact from Hurricane Matthew in South Carolina is \$974,256,948 across the housing, economy, and infrastructure sectors combined. When examining the relative need by sector, housing represents the greatest need with \$436,116,988 (85.8% of total) in unmet need.

Overall	This Report Period	To Date
Total Projected Budget from All Sources	N/A	\$95,086,000.00
Total Budget	\$0.00	\$95,086,000.00
Total Obligated	\$1,571,747.88	\$95,086,000.00
Total Funds Drawdown	\$7,828,129.42	\$61,373,265.91
Program Funds Drawdown	\$7,828,129.42	\$61,373,265.91
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$22,325,603.93	\$76,856,481.75
Most Impacted and Distressed Expended	\$14,824,523.88	\$54,652,074.30
Match Contributed	\$0.00	\$0.00



Progress Toward Required Numeric Targets

Requirement	Target	Actual
Overall Benefit Percentage (Projected)		100.00%
Overall Benefit Percentage (Actual)		100.00%
Minimum Non-Federal Match	\$0.00	\$0.00
Limit on Public Services	\$14,262,900.00	\$0.00
Limit on Admin/Planning	\$19,017,200.00	\$3,736,109.84
Limit on Admin	\$4,754,300.00	\$3,121,328.50
Most Impacted and Distressed Threshold (Projected)	\$76,068,800.00	\$76,338,016.60



Overall Progress Narrative:

This Quarterly Progress Report (QPR) is the 12th published for grant number B-16-DL-45-0001 by the state of South Carolina; where the WNBA's 6th and 7th draft picks, Mikiah Harrigan and Tyasha Harris, played for the University of South Carolina Gamecocks. The South Carolina Department of Administration through the South Carolina Disaster Recovery Office and its procured contractor Horne, LLP (the State) will discuss its progress between 1 April and 30 June in the QPR below. The State's efforts reflect a grant it received from the Department of Housing and Urban Development (HUD) to rebuild South Carolina from Hurricane Matthew (DR-4286).

In April 2020, the State received HUD's approval for its Action Plan Amendment 6, which recategorized former Non-Most Impacted and Distressed (NMID) Georgetown and Williamsburg counties as Most Impacted and Distressed (MID). Georgetown and Williamsburg's financial, statistical, and demographic data from previous quarters were adjusted during this quarter to reflect this change. This is why some activities feature negative number adjustments. Additionally, Amendment 6 reiterated the State's ability to interchangeably use CDBG-DR grant funds from Hurricane Matthew and Hurricane Florence within their MID counties as set forth under Public Laws 114-223, 113-254, and 115-31.

Across both programs, the State has returned over 2,679 households back into their safe, sanitary, and secure homes. For this quarter and grant, the State completed 51 MID homes and 16 NMID homes for a combined total of 67 homes. Taking the Georgetown and Williamsburg MID adjustment into account, the State has cumulatively finished 787 MID homes and 158 NMID homes. It has completed 73% of its MID projected goal, 59% of its NMID projected goal, and 70% of its total projected goals. Despite COVID-19, the State has been able to continue housing construction due to the industry's classification as essential and the adoption of safe practices.

The State continues to take action to affirmatively further fair housing throughout our multiple housing programs by consistently showing concentrated efforts to serve the LMI population. In addition to serving the LMI population, the State continues to prioritize the needs of the elderly, disabled, and female-headed households.

Additionally, the contract report required by Public Law 114-254 is attached to the Administration Activity.

Project Summary

Project #, Project Title	This Report	To Date	
	Program Funds Drawdown	Project Funds Budgeted	Program Funds Drawdown
MR1-HMGP Marion County-05, Hazard Mitigation Grant	\$0.00	\$1,000,000.00	\$0.00
MR1-MID Counties Single Family Housing-03, Most	\$14,566,892.07	\$70,665,360.00	\$47,327,268.02
MR1-NMID Counties Single Family Housing-04, Not Most	(\$7,060,802.41)	\$17,666,340.00	\$10,309,888.05
MR1-Planning-02, Planning	\$67,267.20	\$622,894.00	\$614,781.34
MR1-Program Administration-01, Program Administration	\$254,772.56	\$4,754,300.00	\$3,121,328.50
MR1-Rental Repair Program Marion County-06, Rental	\$0.00	\$377,106.00	\$0.00

Activities

Project # / MR1-HMGP Marion County-05 / Hazard Mitigation Grant

Grantee Activity Number: MR1- Marion County HMGP-05-01
Activity Title: Marion County Hazard Mitigation Grant Program

Activity Category:

Rehabilitation/reconstruction of residential structures

Project Number:

MR1-HMGP Marion County-05

Projected Start Date:

06/12/2017

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Hazard Mitigation Grant Program-Marion County

Projected End Date:

06/11/2023

Completed Activity Actual End Date:

Responsible Organization:

South Carolina Department of Administration

Overall	Apr 1 thru Jun 30, 2020	To Date
Total Projected Budget from All Sources	N/A	\$1,000,000.00
Total Budget	\$0.00	\$1,000,000.00
Total Obligated	\$1,000,000.00	\$1,000,000.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
South Carolina Department of Administration	\$0.00	\$0.00
South Carolina Department of Commerce	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The State will designate \$1 million dollars to match Hazard Mitigation Grant Program activities in Marion County. Any match funding activities must meet CDBG-DR and HMGP eligibility requirements.

Location Description:

Marion County

Activity Progress Narrative:

Marion County is eligible for \$1,000,000 in HMGP match funding. The State is coordinating with South Carolina Emergency Management Division and jurisdictions within Marion County to identify possible HMGP projects that



are eligible for CDBG-DR matching.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Project # / MR1-MID Counties Single Family Housing-03 / Most

Grantee Activity Number:	MR1-MID Reloc-03-02
Activity Title:	MID Relocation Assistance

Activity Category:

Relocation payments and assistance

Activity Status:

Under Way

Project Number:

MR1-MID Counties Single Family Housing-03

Project Title:

Most Impacted and Distressed Counties Single

Projected Start Date:

06/11/2017

Projected End Date:

06/10/2023

Benefit Type:

Direct (HouseHold)

Completed Activity Actual End Date:

National Objective:

Low/Mod

Responsible Organization:

South Carolina Department of Administration

Overall

	Apr 1 thru Jun 30, 2020	To Date
Total Projected Budget from All Sources	N/A	\$160,000.00
Total Budget	\$0.00	\$160,000.00
Total Obligated	\$158,890.00	\$160,000.00
Total Funds Drawdown	\$3,771.20	\$4,881.20
Program Funds Drawdown	\$3,771.20	\$4,881.20
Program Income Drawdown	\$0.00	\$0.00



Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$3,771.20	\$4,881.20
South Carolina Department of Administration	\$3,771.20	\$4,881.20
South Carolina Department of Commerce	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$3,771.20	\$4,881.20
Match Contributed	\$0.00	\$0.00

Activity Description:

Limited temporary relocation assistance (case-by-case basis) for applicants undergoing construction in either single family stick-built or manufactured housing units.
The State will ensure that the assistance and protections afforded to persons or entities under the Uniform Relocation Assistance and Real Property Acquisition Policies Act (URA), and Section 104(d) of the Housing and Community Development Act of 1974 are available. The URA provides that a displaced person is eligible to receive a rental assistance payment that covers a period of 42 months. The State accepts the HUD waiver of the Section 104(d) requirements which assures uniform and equitable treatment by setting the URA and its implementing regulations as the sole standard for relocation assistance under FR-5938-N-01. The State will designate a URA specialist to ensure compliance with the Uniform Relocation Act (URA), where applicable.

Additionally, as set forth under Public Laws 114-223, 113-254, and 115-31, the State will use Hurricane Matthew and Hurricane Florence CDBG-DR grant funds interchangeably in the Most Impacted and Distressed (MID) Counties.

Location Description:

Marion County and Horry County
Update: The State applied for Williamsburg and Georgetown to be reconsidered as MID counties in its Amendment 6 Action Plan. It was approved by HUD during Q2 2020. All previous and current budgetary, statistical, and demographic data from these counties will be transferred over to the relevant MID Activities. This change will first be reflected in Q2 2020 and future Quarterly Progress Reports.

Activity Progress Narrative:

The State provided new relocation assistance for two of its applicants.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	2	0	2	4/108	1/0	5/108	100.00

Activity Locations

Address	City	County	State	Zip	Status / Accept
---------	------	--------	-------	-----	-----------------

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: MR1-MID Single Family Housing-03-01
Activity Title: Most Impacted and Distressed Counties SFH

Activity Category:

Rehabilitation/reconstruction of residential structures

Project Number:

MR1-MID Counties Single Family Housing-03

Projected Start Date:

06/11/2017

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Most Impacted and Distressed Counties Single

Projected End Date:

06/10/2023

Completed Activity Actual End Date:

Responsible Organization:

South Carolina Department of Administration

Overall	Apr 1 thru Jun 30, 2020	To Date
Total Projected Budget from All Sources	N/A	\$70,505,360.00
Total Budget	\$0.00	\$70,505,360.00
Total Obligated	\$0.00	\$70,505,360.00
Total Funds Drawdown	\$14,563,120.87	\$47,322,386.82
Program Funds Drawdown	\$14,563,120.87	\$47,322,386.82
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$14,563,120.87	\$48,648,999.46
South Carolina Department of Administration	\$14,563,120.87	\$27,473,524.65
South Carolina Department of Commerce	\$0.00	\$21,175,474.81
Most Impacted and Distressed Expended	\$14,563,120.87	\$48,648,999.46
Match Contributed	\$0.00	\$0.00

Activity Description:

To assist the most vulnerable families in their recovery efforts, the State has developed a housing program to meet the housing needs as identified through the unmet needs assessment to include:

1. Repair/Rehabilitation of existing housing units;
2. Replacement of damaged Manufactured Housing Units (MHUs) deemed unrepairable through a feasibility review;
3. Inclusion, during the execution of these activities, as needed and appropriate, identification of opportunities for mitigation enhancement measures, improvement of resilience, ancillary improvements such as elevation and access ramps, and assistance to applicants in completing program applications.

Additionally, as set forth under Public Laws 114-223, 113-254, and 115-31, the State will use Hurricane Matthew and Hurricane Florence CDBG-DR grant funds interchangeably in the Most Impacted and Distressed (MID) Counties.

Location Description:

Marion County and Horry County
 Update: The State applied for Williamsburg and Georgetown to be reconsidered as MID counties in its Amendment 6 Action Plan. It was approved by HUD during Q2 2020. All previous and current budgetary,



statistical, and demographic data from these counties will be transferred over to the relevant MID Activities. This change will first be reflected in Q2 2020 and future Quarterly Progress Reports.

Activity Progress Narrative:

During April 2020, the State's Action Plan Amendment 6 was approved by HUD. This change allowed for Williamsburg and Georgetown counties to be recategorized as Most Impacted and Distressed (MID) counties, instead of their previous Non-Most Impacted and Distressed (NMID) status. Because of this change, the MID rehabilitation activity's total completed homes has been increased to 787. During Quarter 2 2020, the State completed 51 MID homes.

Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Properties	221		787/1080	
# of Substantially Rehabilitated	136		456/540	
# of Elevated Structures	6		11/108	

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	221		787/1080	
# of Singlefamily Units	221		787/1080	

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	203	18	221	678/1080	109/0	787/1080	100.00
# Owner Households	203	18	221	678/1080	109/0	787/1080	100.00

Activity Locations

Address	City	County	State	Zip	Status / Accept
---------	------	--------	-------	-----	-----------------

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Project # / MR1-NMID Counties Single Family Housing-04 / Not Most

Grantee Activity Number: MR1-NMID Reloc-04-02

Activity Title: NMID Relocation Assistance

Activity Category:

Relocation payments and assistance

Project Number:

MR1-NMID Counties Single Family Housing-04

Projected Start Date:

06/11/2017

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Not Most Impacted and Distressed Counties Single

Projected End Date:

06/10/2023

Completed Activity Actual End Date:

Responsible Organization:

South Carolina Department of Administration



Overall	Apr 1 thru Jun 30, 2020	To Date
Total Projected Budget from All Sources	N/A	\$40,000.00
Total Budget	\$0.00	\$40,000.00
Total Obligated	\$35,751.88	\$40,000.00
Total Funds Drawdown	\$17,499.19	\$21,747.31
Program Funds Drawdown	\$17,499.19	\$21,747.31
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$19,234.94	\$21,747.31
South Carolina Department of Administration	\$19,234.94	\$21,747.31
South Carolina Department of Commerce	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Limited temporary relocation assistance (case-by-case basis) for applicants undergoing construction in either single family stick-built or manufactured housing units.

The State will ensure that the assistance and protections afforded to persons or entities under the Uniform Relocation Assistance and Real Property Acquisition Policies Act (URA), and Section 104(d) of the Housing and Community Development Act of 1974 are available. The URA provides that a displaced person is eligible to receive a rental assistance payment that covers a period of 42 months. The State accepts the HUD waiver of the Section 104(d) requirements which assures uniform and equitable treatment by setting the URA and its implementing regulations as the sole standard for relocation assistance under FR-5938-N-01. The State will designate a URA specialist to ensure compliance with the Uniform Relocation Act (URA), where applicable.

Location Description:

The following Counties: Allendale, Charleston, Dorchester, Lee, Bamberg, Chesterfield, Florence, Barnwell, Clarendon, Georgetown, Marlboro, Beaufort, Colleton, Hampton, Orangeburg, Berkeley, Darlington, Sumter, Calhoun, Dillon, Jasper, and Williamsburg

Update: The State applied for Williamsburg and Georgetown to be reconsidered as MID counties in its Amendment 6 Action Plan. It was approved by HUD during Q2 2020. All previous and current budgetary, statistical, and demographic data from these counties will be transferred over to the relevant MID Activities. This change will first be reflected in Q2 2020 and future Quarterly Progress Reports.

Activity Progress Narrative:

The State had no additional applicants require relocation assistance this quarter. It is still assisting some applicants reported from previous quarters. Additionally, correcting edits were required for the activity's demographic statistics and the current and previous expenditures.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	5/79	0/0	5/79	100.00
# Owner Households	0	0	0	5/79	0/0	5/79	100.00



Activity Locations

Address	City	County	State	Zip	Status / Accept
---------	------	--------	-------	-----	-----------------

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number:	MR1-NMID Single Family Housing-04-01
Activity Title:	Not Most Impacted and Distressed Counties SFH

Activity Category:

Rehabilitation/reconstruction of residential structures

Project Number:

MR1-NMID Counties Single Family Housing-04

Projected Start Date:

06/12/2017

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Not Most Impacted and Distressed Counties Single

Projected End Date:

06/11/2023

Completed Activity Actual End Date:

Responsible Organization:

South Carolina Department of Administration

Overall	Apr 1 thru Jun 30, 2020	To Date
Total Projected Budget from All Sources	N/A	\$17,626,340.00
Total Budget	\$0.00	\$17,626,340.00
Total Obligated	\$0.00	\$17,626,340.00
Total Funds Drawdown	(\$7,078,301.60)	\$10,288,140.74
Program Funds Drawdown	(\$7,078,301.60)	\$10,288,140.74
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$7,078,301.60	\$24,444,743.94
South Carolina Department of Administration	\$7,078,301.60	\$18,191,179.92
South Carolina Department of Commerce	\$0.00	\$6,253,564.02
Most Impacted and Distressed Expended	\$0.00	\$3,009,305.78
Match Contributed	\$0.00	\$0.00

Activity Description:

To assist the most vulnerable families in their recovery efforts, the State has developed a housing program to meet the housing needs as identified through the unmet needs assessment to include:

1. Repair/Rehabilitation of existing housing units;
2. Replacement of damaged Manufactured Housing Units (MHUs) deemed unrepairable through a feasibility review;
3. Inclusion, during the execution of these activities, as needed and appropriate, identification of opportunities for mitigation enhancement measures, improvement of resilience, ancillary improvements such as elevation and access ramps, and assistance to applicants in completing program applications.

Location Description:

The following Counties: Allendale, Charleston, Dorchester, Lee, Bamberg, Chesterfield, Florence, Barnwell, Clarendon, Georgetown, Marlboro, Beaufort, Colleton, Hampton, Orangeburg, Berkeley, Darlington, Sumter, Calhoun, Dillon, Jasper, and Williamsburg

Update: The State applied for Williamsburg and Georgetown to be reconsidered as MID counties in its Amendment 6 Action Plan. It was approved by HUD during Q2 2020. All previous and current budgetary,



statistical, and demographic data from these counties will be transferred over to the relevant MID Activities. This change will first be reflected in Q2 2020 and future Quarterly Progress Reports.

Activity Progress Narrative:

During April 2020, the State's Action Plan Amendment 6 was approved by HUD. This change allowed for Williamsburg and Georgetown counties to be recategorized as Most Impacted and Distressed (MID) counties, instead of their previous Non-Most Impacted and Distressed (NMID) status. The NMID rehabilitation activity was adjusted down to 158 total homes to reflect the Williamsburg and Georgetown change this quarter. During Quarter 2 2020, 16 NMID homes were constructed.

Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Properties	-154		158/270	
# of Substantially Rehabilitated	-79		72/135	
# of Elevated Structures	0		0/27	

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	-154		158/270	
# of Singlefamily Units	-154		158/270	

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	-147	-7	-154	150/270	8/0	158/270	100.00
# Owner Households	-147	-7	-154	150/270	8/0	158/270	100.00

Activity Locations

Address	City	County	State	Zip	Status / Accept
---------	------	--------	-------	-----	-----------------

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Project # / MR1-Planning-02 / Planning

Grantee Activity Number: MR1-Planning-02-01

Activity Title: Planning

Activity Category:

Planning

Project Number:

MR1-Planning-02

Projected Start Date:

06/11/2017

Benefit Type:

Area ()

National Objective:

N/A

Activity Status:

Under Way

Project Title:

Planning

Projected End Date:

06/10/2023

Completed Activity Actual End Date:

Responsible Organization:

South Carolina Department of Administration



Overall	Apr 1 thru Jun 30, 2020	To Date
Total Projected Budget from All Sources	N/A	\$653,917.00
Total Budget	\$0.00	\$653,917.00
Total Obligated	\$0.00	\$622,894.00
Total Funds Drawdown	\$67,267.20	\$614,781.34
Program Funds Drawdown	\$67,267.20	\$614,781.34
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$67,267.20	\$614,781.34
South Carolina Department of Administration	\$67,267.20	\$335,637.90
South Carolina Department of Commerce	\$0.00	\$279,143.44
Most Impacted and Distressed Expended	\$53,813.76	\$491,825.06
Match Contributed	\$0.00	\$0.00

Activity Description:

South Carolina has conducted comprehensive resilience planning that considers regional drivers of short and long-term resilience and fair housing practices to the smallest possible geographic level. The State will execute resilience planning methods that incorporate data analyzed via social vulnerability as well as public involvement and social justice processes. South Carolina's Department of Commerce incurred preaward costs and is seeking reimbursement for these costs that are reasonable and allowable under this regulation. These costs include the cost for salary, employer fringe benefits, and direct operating cost for each employee based on their individual percentage of time spent on the planning of the CDBG-DR program, and the costs associated with the completion of the unmet needs assessment by Disaster Metrics, LLC. South Carolina held four public hearings during Action Plan development to collect early input from citizens impacted by Hurricane Matthew.

Location Description:

The following counties: Allendale, Charleston, Dorchester, Lee, Bamberg, Chesterfield, Florence, Marion, Barnwell, Clarendon, Georgetown, Marlboro, Beaufort, Colleton, Hampton, Orangeburg, Berkeley, Darlington, Horry, Sumter, Calhoun, Dillon, Jasper, and Williamsburg

Activity Progress Narrative:

Due to COVID-19, the State is unable to host monthly stakeholder meetings in person. It is continuing its commitment to public transparency by continuing to post updated program information and statistics online.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Plans or Planning Products	0	4/1
# of community engagement	0	51/20

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.



Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Project # / MR1-Program Administration-01 / Program Administration

Grantee Activity Number: MR1-Program Administration-01-01

Activity Title: Program Administration

Activity Category:

Administration

Activity Status:

Under Way

Project Number:

MR1-Program Administration-01

Project Title:

Program Administration

Projected Start Date:

06/12/2017

Projected End Date:

06/11/2023

Benefit Type:

()

Completed Activity Actual End Date:

National Objective:

N/A

Responsible Organization:

South Carolina Department of Administration

Overall	Apr 1 thru Jun 30, 2020	To Date
Total Projected Budget from All Sources	N/A	\$4,754,300.00
Total Budget	\$0.00	\$4,754,300.00
Total Obligated	\$0.00	\$4,754,300.00
Total Funds Drawdown	\$254,772.56	\$3,121,328.50
Program Funds Drawdown	\$254,772.56	\$3,121,328.50
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$593,908.12	\$3,121,328.50
South Carolina Department of Administration	\$593,908.12	\$1,591,698.72
South Carolina Department of Commerce	\$0.00	\$1,529,629.78
Most Impacted and Distressed Expended	\$203,818.05	\$2,497,062.80
Match Contributed	\$0.00	\$0.00

Activity Description:

This activity will cover the general administration of the program by the South Carolina Disaster Recovery Office, which was originally a part of the SC Department of Commerce. On December 4th, 2018, Governor



McMaster signed Executive Order No. 2018-59, which transferred the SC Disaster Recovery Office and its grant responsibilities and functions from the SC Department of Commerce to the SC Department of Administration. This organizational transition took place during Quarter 4 2018 through Quarter 1 2019.

Location Description:

632 Rosewood Drive
 Columbia, SC 29201
 AND
 Wade Hampton Building, Suite 460
 1200 Senate Street
 Columbia, SC 29201

Activity Progress Narrative:

Drawdowns completed this quarter were for the general administration of this program. Additionally, adjustments were made this quarter to match the activity's current and previous expenditures.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Activity Supporting Documents

Document Public Law 114-254 Matthew as of 6.30.20.xlsx

Project # / MR1-Rental Repair Program Marion County-06 / Rental

Grantee Activity Number: **MR1-Rental Repair Program Marion County-06-01**

Activity Title: **Rental Repair Program Marion County**

Activity Category:
 Rehabilitation/reconstruction of residential structures

Activity Status:
 Under Way

Project Number:
 MR1-Rental Repair Program Marion County-06

Project Title:
 Rental Repair Program -Marion County

Projected Start Date:
 06/11/2017

Projected End Date:
 06/10/2023

Benefit Type:
 Direct (Household)

Completed Activity Actual End Date:

National Objective:
 Low/Mod

Responsible Organization:
 South Carolina Department of Administration



Overall	Apr 1 thru Jun 30, 2020	To Date
Total Projected Budget from All Sources	N/A	\$346,083.00
Total Budget	\$0.00	\$346,083.00
Total Obligated	\$377,106.00	\$377,106.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
South Carolina Department of Administration	\$0.00	\$0.00
South Carolina Department of Commerce	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The South Carolina Disaster Recovery Office's (SCDRO) Affordable Rental Program seeks to repair and restore the availability of affordable rental stock in Marion County. The program will provide up to \$25,000 in construction services to rental property owners for eligible activities including the rehabilitation and associated improvements, such as energy efficiency and resilience activities, of single-family stick-built rental properties.

Location Description:

Marion County

Activity Progress Narrative:

The State's Marion Rental Repair program is still open for eligible candidates.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Monitoring, Audit, and Technical Assistance

Event Type	This Report Period	To Date
Monitoring, Audits, and Technical Assistance	13	136
Monitoring Visits	13	135
Audit Visits	0	1
Technical Assistance Visits	0	0
Monitoring/Technical Assistance Visits	0	0
Report/Letter Issued	0	0

